

Minutes of 1st Meeting of the Empowered Committee for Central Component-General of ASIDE Scheme (EC) for FY 2012-13 of 12th FYP(2012-17) under chairmanship of Shri S.R.Rao, Commerce Secretary(CS) on 17.8.2012(Friday) at 11:00 am in conference room no. 141, Udyog Bhavan, New Delhi-110107

Empowered Committee (EC) on ASIDE met with Shri S.R.Rao, Secretary to the Govt. of India, Department of Commerce (DoC) in chair, on 17.08.2012 in Conference Room No. 141, Udyog Bhavan. A list of participants is at Annex.-I

2. Shri Ravi Capoor, Joint Secretary welcomed participants and gave brief background of revised ASIDE guidelines. He highlighted that as per revised ASIDE guidelines, land availability and Technical /financial vetting of the project are essential for consideration of project(s) for assistance under ASIDE. He also informed that project proposals from Export Promotion Councils(EPCs) are not coming while the infrastructure gap like testing lab, design Centre etc have been identified in the recent studies.

2.1. Commerce Secretary (CS) stated that :

(a) no releases to be considered under ASIDE till the Utilisation Certificate(UC) pertaining to project is not submitted by concerned agency.

(b) Proposal from State Government (except NER and LCS) would not be considered under Central Component unless convincing justification is made available.

3. Thereafter, agenda items were deliberated and following decisions were taken:

3.1 Projects approved for fund release during 2011-12 but ASIDE fund not released by RPAO during 2011-12:

(Rs in Lakhs)

S. No	Agency	Project	Total cost	Administrative Approval accorded under ASIDE during 2011-12 by EC but no fund released.	EC decision for release during FY 2012-13
1	Falta SEZ	Construction of Container Parking Yard at Sector-1, FSEZ (3 rd phase)	125.07	ASIDE: 100.00 FSEZ Authority: 25.07	100.00
2	Kandla SEZ	Improvement of Security System consisting of (i) Check Post with new in and out gate, fire station near check post (ii) Network and security solution-5	386.66	ASIDE: 386.66 1 st installment of Rs 200.00 lakhs had already been released to KASEZ as per decision of EC on ASIDE.	186.66
3	Madras SEZ	(1) Setting up of Integrated Solid Waste Power Management Generation in MEPZ-SEZ	109.75	ASIDE:109.75	109.75
		(2) Widening of Front gate and Road width	150.62	ASIDE:150.62	150.62
Total					547.03

3.2 Ongoing Projects

3.2.1 Demand Received/ Others---Scope, additional fund etc

(Rs in lakhs)

Sl No.	Agency	Project	Total cost /Approval Year	Assistance approved under ASIDE	Amount released so far	Balance to be released	Decision of EC / Further release approved in FY 2012-13
1.	Spices Board	Spices Park at Ramganj Mandi near Kota, Rajasthan	1500.00 (2010-11)	1000.00	500.00	500.00	500.00
2	Council for Leather Exports (CLE)	Establishment of Testing Laboratory at Ranipet, Tamilnadu	979.00 (2010-11)	734.00	734.00	0.00	CLE submitted that they possess land. Approved subject to submission of land records and completion of project immediately. No further changes of site will be allowed.
3	Herbal Research and Development Institute (HRDI), Dehradun	Super Critical Fluid extraction Unit	305.11 (2007-08)	240.11	240.11	----	Deferred.
4	Marine Products Export Development Authority (MPEDA), Kochi	Common Pre-Processing Centre at Balramgarhi in balasore district of Odisha	420.00 (2011-12)	330.00	0.00	330.00	330.00 To be released in two installments of Rs 165.00 lac each.
5	Govt. of Sikkim	Drawing of dedicated 11KV transmission line	245.72 (2011-12)	196.58 (80%)	52.31	144.27	144.27 subject to Rs 49.14 lakhs (20%) to be contributed by Government of Sikkim.
6.	Cashew Export Promotion Council of India (CEPCI)	Upgradation of the facilities of CEPC laboratory at Kollam	819.00	500.00	500.00	0.00	Approved the modified list of equipments to be purchased.

Sl No.	Agency	Project	Total cost /Approval Year	Assistance approved under ASIDE	Amount released so far	Balance to be released	Decision of EC / Further release approved in FY 2012-13
7	Central Warehousing Corporation (CWC)	Setting up of Container Freight Station (CFS) at Dronagiri Node, Jawaharlal Nehru Port Trust (JNPT) Navi Mumbai for LCL export Cargo	205.05 (2011-12)	190.87	143.00 UC received.	47.87	47.87
8	CWC	Setting up of Rail based Container Freight Station (CFS) at Pipavav, Gujarat	958.25 (2011-12)	479.00	360.00 90% utilised.	119.00	119.00
9	Cochin SEZ (CSEZ)	Construction of Warehouse, CSEZ (revised Proposal) RCC building with three more storeys (including basement floor) proposed.	1000.00	800.00 CSEZ Authority: 200.00	100.00	700.00	To be considered on file as per ASIDE guidelines after DPR submission by CSEZ.
10	Footwear Design and Development Institute (FDDI)	Establishment of Permanent Operator Training Centre at Rae Bareli / CSM Nagar and neighbouring districts. (revised project) (TPC:1991.00)	2440.00 (old Project)	785.00	500.00	285.00	The instant revised project with total project cost of Rs 1991.00 lakhs approved in principle. FDDI will submit records / information regarding land availability and technical / financial vetting of project as per ASIDE guidelines. The earlier project (old) -- Operator Training Centre at FDDI, Fursatganj with total project cost of Rs 2440.00 lakhs stands dropped. Under this project, Rs 500.00 lakhs released to FDDI against committed ASIDE contribution of Rs 785.00 lakhs. This aspect also to be examined on file.

3.2.2 DEMAND NOT RECEIVED

(Rs. in lakhs)

Sl No.	Agency	Project	Total cost / Year of approval	Assistance sought/ Amount approved	Amount released so far (Date)	EC decision / Balance to be released /Remarks
1.	Border Road Organization (BRO)	Construction of Hard Shoulder at Land Customs Station, Sutarkhandi, Karimganj, Assam	106.25 (2006-07)	77.81	0.00	Cancelled. WEMS to be accordingly updated.
2.	Govt. of Gujarat	Construction of a road from Pragpur Chowkdi to Adani Port, Mundra (Gujarat)	2600.00 (2009-10)	1300.00	450.00 (30.9.09)	DC, Kandla SEZ to report on the matter after checking with Secretary, Government of Gujarat.
3.	Govt. of Tripura	Establishment of Bamboo Park at Bodhjurnagar, Tripura	2935.00 (2009-10)	1,020.00	510.00 (9.3.10)	Nodal Officer in-charge of State will take up the matter with State Government.
4.	Govt. of Tripura	Development of LCS at Srimantpur, Tripura, Tripura	1600.00 (2009-10)	1200.00	400.00 (9.3.10)	-do-
5.	Kandla SEZ	Construction of Two Nos. SDF Building	2322.28 (2010-11)	1973.94	1600.00	KASEZ submitted that it is expected to be completed by March, 2013 by NBCC. Rs 9 Cr already spent.
6.	Kandla SEZ	Dismantling and reconstruction of CIB Sheds, Phase-I	1169.78 (2011-12)	900.00	200.00	KASEZ to submit the requirement of funds. Informed of 12 sheds completed at cost of Rs 75 lakhs.
7.	Cochin SEZ	Construction of light roof above the existing Multi-storied Standard Design Factory(SDF)	330.00 (2011-12)	330.00 EC earlier approved reappropriation of 228.00 as security deposit for FY2011-12 and 102.00 in FY 2012-13 from ASIDE	228.00 reappropriation of security deposit approved by EC for FY2011-12.	Cochin SEZ submitted that tendering process is going on. No further fund requirement at this stage.
8.	CONCOR	Expansion of Existing CFS & Development of new Rail Siding at Malanpur	1014.50 (2011-12)	340.00	255.00	A letter may go for seeking progress of project.

Sl No.	Agency	Project	Total cost / Year of approval	Assistance sought/ Amount approved	Amount released so far (Date)	EC decision / Balance to be released /Remarks
9.	CLE	Establishment of Common Facility Centre in the leather cluster of Jalandhar	251.00 (2011-12)	200.00	150.00	Land is available. Tendering Process on. Expected to be completed by March, 2013. No further fund requirement at this stage.
10.	Export Promotion Council Handicrafts (EPCH), New Delhi.	Setting up of Common Facility Centre at Chindwara	627.50 (2006-07)	477.50	15.00	Cancelled. EPCH asked to return Rs 15.00 lakhs alongwith interest. Letter to Secretary Textile, GoI.
11.	Gems & Jewellery Export Promotion Council, Mumbai	Setting up of Diamond Grading and Jewellery Testing Project, Jaipur	284.20 (2011-12)	214.00	160.50	Tendering is going on. Release of 53.50 subject to submission of UC of Rs 1.605 Cr stated to be spent.
12.	Government of Meghalaya	Land Custom Station at Dalu	600.00 2009-10	600.00	144.00	A letter may go to State Government in this regard.
13.	Government of Meghalaya	Land Custom Station at Ghasupara	600.00 2009-10	600.00	150.00	-do-
14.	Government of West Bengal	Development of LCS at Ghojadanga	505.00 2008-09	505.00	200.00 (6.3.09)	A letter may go to the State Govt. for submission of UC for Rs 200.00 lac due since 1.4.2010.
15.	Government of West Bengal	Development of LCS at Hilli	773.00 2008-09	654.00	300.00	A letter may go to State Government in this regard.

Sl No.	Agency	Project	Total cost / Year of approval	Assistance sought/ Amount approved	Amount released so far (Date)	EC decision / Balance to be released /Remarks
16.	Greater Noida Industrial Development Authority (GNIDA), Uttar Pradesh	Construction of Rail Over Bridge (ROB) in Dadri, U.P.	4500.00 2007-08	1,250.00	1,050.00	95% work completed. A letter may go to CEO, GNIDA for submission of UC for Rs 600.00 lac due since 1.4.2012. Progress report awaited.
17.	Government of J&K	Setting up of International Trade Centre at Pampore (J&K)	4000.00 2008-09	3,000.00	500.00	Completion by next year. Nodal officer will take up this issue.
18.	Kolkatta Port Trust, Kolkatta	Hard- standing of iron storage area of about 1 lakh sq. meter for Haldia Dock Complex	2700.00 2011-12	1,350.00	400.00	Work started. Tonnage capacity to be indicated. Progress report required.
19.	Noida SEZ	Construction of SDF Block 'M' at NSEZ Noida	2,143.17 2011-12	1,800.00	600.00	Excavation started. Tender process is going on. NBCC will take 24 months to complete.
20.	Spices Board	Setting up of Quality Evaluation Laboratory cum Training Centre, Kolkata	500.00 2008-09	500.00	250.00	Tendering is on. Expected to be completed soon. 86% land received. Rest in process of regularization.
21.	Spices Board	Setting up of Quality-cum-laboratory at Kandla	500.00 2010-11	498.00	150.00	Spices Board submitted progress report. Land available. Technical Consultant has been hired.
22.	Tea Board	Establishment of Quality control laboratory and Training Centre at DTR&DC, Kurseong, Darjeeling	947.00 2009-10	731.00	350.00	Work completed. Demand received of Rs 3.81 Cr . To be processed on file.

Sl No.	Agency	Project	Total cost / Year of approval	Assistance sought/ Amount approved	Amount released so far (Date)	EC decision / Balance to be released /Remarks
23.	WBTPO	Setting up of Trade-cum-Exhibition Centre at Kolkata	1500.00 2002-03	1,500.00	968.15	DC, FSEZ would report. If money not spent, refund to be sought.
24.	Madras SEZ	Provision of FIRE Hydrant System inside MEPZ SEZ Campus	1277.00 2010-11	1163.62	300.00	WEMS to be checked / updated.
25.	SEEPZ SEZ	Providing baggage scanner at gate No.1, 2 and 3 and providing control and server room with fire fighting arrangement at first floor of gate No.1 at SEEPZ SEZ	221.35 2009-10	221.35	184.40 (25.2.10)	Status to be submitted by SEEPZ SEZ.
26.	SEEPZ SEZ	Construction of internal Roads & providing lane marking pedestrian crossing on CC road in SEEPZ SEZ	103.05 2009-10	103.05	0.00	Completed. No fund required.
27.	SEEPZ SEZ	Providing, erecting, testing and commissioning of flood lights for building safety to all buildings	66.45 2009-10	66.45	66.45	-do-

3.3 New Project

(Rs in lakhs)

S. No.	Name of the Agency	Project Description	Total Project Cost	Assistance Sought under ASIDE	Decision of EC /Remarks / Further release approved in FY 2012-13
1	Govt. of Sikkim	Development of Ware house at Trade Mart, Sherathang, Sikkim	306.58	306.58	306.58 subject to submission of records as regards land availability by Government of Sikkim. PWD to complete in 18 months.
2	Dighi Ports Ltd.	Development of Dighi Port	---	---	Rejected.
3	Mormugao Port Trust (MPT)	Development of Railway siding infrastructure for Mormugao Port	4893.00	4893.00	In-Principle approval as under ASIDE: 30% MPT :70% To be considered subject to availability of ASIDE fund.
4	Mormugao Port Trust	Construction of Internal Road of Mormugao Port	5500.00	5500.00	Rejected.
5	Mormugao Port Trust (MPT)	Development of CFS at Bogda, near to berth No. 10 of Mormugao Port	1534.00	1534.00	Approved as under:- ASIDE: 767.00(50%) MPT : 767.00(50%)
6	Central Warehousing Corporation (CWC)	Development of Logistics Park/Container Freight Station at Udyog mandal, Kochi	2146.16	2000.00	Deferred. To be considered after assessment by CWC / Shri Paul Antony, Chairman, Cochin Port Trust. CS desired to know how many CFS exist in Kerala.
7	Central Warehousing Corporation (CWC)	Modernisation and Automation of facilities at ICD Patparganj, Delhi	2511.39	2000.00	AS(MP) would visit ICD Patparganj for assessment. He would meet actual exporters and make recommendation about 12.5 acres of land. 1.5 lakh sq feet covered by WHI. 2 modern godowns envisaged.

S. No.	Name of the Agency	Project Description	Total Project Cost	Assistance Sought under ASIDE	Decision of EC /Remarks / Further release approved in FY 2012-13
8	Kandla SEZ (KASEZ)	Construction of two Nos. SDF Building 7500 Sqm. Unit-IV & V	3099.06	3008.78 FY 2012-13: 1000.00	Approved as under: ASIDE: 1500.00 KASEZ: 1599.06 Release of 1000.00 in FY 2012-13.
9	Kandla SEZ (KASEZ)	Dismantling and reconstruction of CIB Type (24 nos.) -- special type sheds	2339.56	2339.56 FY 2012-13: 500.00	To be examined on file after submission of the project as per guidelines.
10	Marine Products Export Development Authority (MPEDA)	Setting up of additional Aquatic Quarantine facility(13 nos) for L Vannamei (Pacific white) shrimp broodstock at Neelankarai, Chennai	2550.00	2550.00	Approved as under: ASIDE: 1500.00 Land available. Rs 9.00 Cr work done. To be completed in 8 months. Rest fund to be arranged be MPEDA. Letter may go to Secretary, Fisheries from CS.
11	Council for Leather Exports (CLE)	Establishment of Trade Centre at Agra, UP	5291.81	4497.35 (85%)	Only Exhibition Hall, Offices Meeting room to be considered and project is to be restructured accordingly and submitted. This is to be part of integrated futuristic plan.
12	Gems and Jewellery Export Promotion Council (GJEPC)	Setting up of Gems and Jewellery Training Centre at Domjur, Howrah	1149.25	889.33	Deferred. DC, Falta SEZ to give a report, especially whether such a project submitted under state component of ASIDE.

S. No.	Name of the Agency	Project Description	Total Project Cost	Assistance Sought under ASIDE	Decision of EC /Remarks / Further release approved in FY 2012-13
13	Govt of Manipur	Common Facility Centre(CFC) for Packaging at Food park Nilakuthi, Imphal	2416.54	2174.81	APEDA will implement this while the ownership will remain with the State Government of Manipur. In the beginning EDF-NER fund of Rs 5 Cr will be considered for assistance of project. Technical assistance of this packing unit may be taken from Dir, Indian Institute of Packaging, Mumbai.
14	Tobacco Board	Construction of 2 Auction Platforms one each at Andhra Pradesh and one at Karnataka	2370.24	2370.24	Assessment to be done by AS(MP) after DPRs is submitted in 1 ½ months.
15	Chennai Port Trust (CPT)	Providing Bituminous concrete road over the existing water bound macadam (WBM) road and newly formed area from Marshalling yard road INS Adayar to south quay II road junction near E2 – E3 complex	500.00	500.00	DGFT / Chairman, MPEDA would visit for assessment and report.
16	Chennai Port Trust	Widening the concrete road from West Fire Station to First Container Terminal	153.00	153.00	-do-
17	Chennai Port Trust	Widening the concrete road adjacent to CFS near Gate No. 1	120.00	120.00	-do-
18	Chennai Port Trust	Widening the concrete road from First container terminal entrance to 33 KV sub-station	154.00	154.00	-do-
19	Chennai Port Trust	Dismantling the existing structures and construction of new gate complex at Gat No. 1	529.00	529.00	-do-
20	Chennai Port Trust	Acquisition of 3 Nos. of 30 Tons capacity and 2 Nos. 50 Tons capacity Electric Wharf Cranes	9300.00	9300.00	-do-

S. No.	Name of the Agency	Project Description	Total Project Cost	Assistance Sought under ASIDE	Decision of EC /Remarks / Further release approved in FY 2012-13
21	Chennai Port Trust (CPT)	Acquisition of High Capacity Diesel Fork Lift Trucks	1435.00	1435.00	DGFT / Chairman, MPEDA would visit for assessment and report.
22	Chennai Port Trust	ERP procurement including RFID	100.00	100.00	-do-
23	Chennai Port Trust (CPT)	Construction of new Export Auction cum Packing Hall at Chennai Fishing Harbour	277.00	277.00	-do-
24	Chennai Port Trust	Construction of Boat Repair Ramp in Chennai Fishing Harbour	485.00	485.00	-do-
25	Chennai Port Trust	Construction Gear rooms in Chennai Fishing Harbour	290.00	290.00	-do-
26	Chennai Port Trust (CPT)	Desalination plant for Chennai Fishing Harbour	460.00	460.00	-do-
27	Chennai Port Trust	Development of ancillary facilities (net mending area, Police Station, Canteen & Water Supply) in Chennai Fishing Harbour	475.00	475.00	-do-
28	Chennai Port Trust	Construction of Solar Roof for dry fish activities at Ennore	345.00	345.00	-do-
29	Chennai Port Trust (CPT)	Construction of EXIM Godown	1150.00	1150.00	-do-
30	Visakhapatnam SEZ (VSEZ)	Construction of Software Park in Visakhapatnam SEZ	4050.01	3950.01	Revised proposal to be submitted in 2 phases. For Phase 1 as part of integrated structural plan, will be considered. Rs 6 Cr is available with VSEZ. .
31	Visakhapatnam SEZ (VSEZ)	Construction of 2 Nos of Standard Design Factory(SDF) buildings in VSEZ	6813.24	6613.24	Deferred.
32	Government of Sikkim	Infrastructure development at Nathula Trade Route	1420.56	1420.56	DPR to be submitted by State Govt with pre-fabricated component utilisation. Land is available. To be examined on file.

3.4 PHYSICAL PROGRESS of projects wherein total ASIDE Contribution released but progress report/ UC (due and pending) not received:-

(Rs. in lac)

Sl. No	Agency	Project Name	Year	Total Cost	ASIDE Contribution	Fund Released	Expenditure / Physical Progress / EC Decision
1.	APEDA	Export Development Fund for NE Region	2006-07	1100.00	1100.00	1100.00	Chairman, APEDA wants to release the funds. AS(MP) to decide.
2.	APEDA	Export Development Fund for NE Region	2007-08	1600.00	1600.00	1600.00	-do-
3.	Border Roads Organisation (BRO)	Development of LCS at Old Ranga bazar in Tripura	2003-04	450.00	450.00	450.00	Letter to Secretary, BRO for submission of UC and Progress report.
4.	CWC	Development of LCS/Trade Terminal at Petrapole	2002-03	496.99	496.99	496.99	CWC submitted that it is functional. CWC will submit progress report and update WEMS.
5.	CWC	Preperation of DPR for the Mahadipur LCS	2004-05	0.75	0.75	0.75	-do-
6.	Cochin SEZ	Facilitation Centre for EOU at Bangalore	2006-07	623.08	623.08	560.36	Cochin SEZ committed to submit UC and submission of progress report.
7.	Cochin SEZ	Augmentation of the CETP treated water discharge system to bring to Zero discharge level—compliance of Pollution control Board Directives	2010-11	180.00	90.00	90.00	-do-
8.	Cochin SEZ	Streetlight revamping in CSEZ—Introduction of energy efficient systems and solar power backups	2010-11	290.25	90.00	90.00	-do-
9.	CLE	Infrastructure upgradation of Design Studio in Kolkata	2010-11	320.24	288.30	288.30	CLE committed to submit progress soon. Says completed.

Sl. No	Agency	Project Name	Year	Total Cost	ASIDE Contribution	Fund Released	Expenditure / Physical Progress / EC Decision
10.	EPCH	Technology Upgradation Centre, Saharanpur	2003-04	463.26	463.26	463.26	Letter may go to Secretary, Textiles for submission of completion status and WEMS up-dation.
11.	Falta SEZ	Re roofing and improvement of existing industrial shed in sector-1	2005-06	15.00	15.00	15.00	FSEZ updated WEMS.
12.	Falta SEZ	Construction of ladies Toilet, Creche, Dinning Hall at sector -1, Falta SEZ	2007-08	19.29	19.29	19.29	-do-
13.	Falta SEZ	Installation of 2 nos SMVA, 33/11 KV Power Transformer for capacity at 11KV at SECTOR-II of FSEZ	2007-08	250.00	250.00	250.00	-do- To be completed by 30 th September, 2012.
14.	Falta SEZ	Construction of Second Head reservoir at FSEZ	2009-10	86.17	86.17	86.17	Likely to be completed by Sep, 2012. FSEZ to report.
15.	Falta SEZ	Construction of 2 nos. three storied buildings 96 dwelling units in each building)	2010-11	161.91	161.91	161.91	FSEZ updated WEMS.
16.	Falta SEZ	Construction of firefighting structure at sector I in Falta SEZ, Falta	2010-11	533.80	485.28	485.28	-do-
17.	Falta SEZ	Raising of brick boundary wall(0.90m) & fixing of concertina wire over boundary wall (from gate No. 3 towards river & Gate No. 3 towards Gate No. 2) sector -II, FSEZ	2010-11	78.64	78.64	78.64	-do-
18.	Falta SEZ	Construction of roads in Sector-I &II,FSEZ for smooth container movement	2010-11	277.84	277.84	277.84	-do-

Sl. No	Agency	Project Name	Year	Total Cost	ASIDE Contribution	Fund Released	Expenditure / Physical Progress / EC Decision
19.	FDDI	Establishment of International Design Studio at FDDI, Fursatganj, Bareilly, UP	2010-11	1215.00	1215.00	1215.00	FDDI submitted that the project has been completed. FDDI was asked to submit report/UC and update WEMS accordingly.
20.	MPEDA	Setting up of Common Pre-processing Centres(CPCs) at Sakthikalangara & Ambalapuzha in Kerala	2008-09	674.35	614.35	614.35	MPEDA committed to submit UC by September, 2012.
21.	Rubber Board	Establishing Infrastructure Development Park(Rubber Park), Tripura	2004-05	2300.00	460.00	460.00	Completed and Inaugurated in Jan, 12. Rubber Board will submit UC .
22.	Madras SEZ	CC Roads and duct(Electrical/Communication)	2009-10	902.70	902.70	902.70	MSEZ committed to update WEMS immediately.
23.	Madras SEZ	Streetlights(80 No.s)	2009-10	54.00	54.00	54.00	-do-
24.	Madras SEZ	Landscaping	2009-10	52.00	52.00	52.00	-do-
25.	RITES	Preparation of DPR for upgradation of Petrapole LCS	2004-05	7.71	7.71	7.71	Letter may go to CMD, RITES for seeking progress report / WEMS updation.
26.	RITES	Consultancy services for undertaking feasibility study of integrated border development and updation of facilities at international Border between India and Bangladesh at Phulbari, Borasora and Agartala	2004-05	48.00	48.00	48.00	-do-

Sl. No	Agency	Project Name	Year	Total Cost	ASIDE Contribution	Fund Released	Expenditure / Physical Progress / EC Decision
27.	RITES	Feasibility Report on Development of ICP at Sherathang / Nathula	2007-08	16.18	16.18	17.01	-do-
28.	Punjab Small Industries & Export Corporation limited (PSIEC)	Second Module CETP at Leather Complex, Jalandhar	2001-02	1680.00	840.00	840.00	Letter may go for seeking progress report / WEMS updation. JS(DSD) to contact Punjab Government.
29.	NIFT, Gandhinagar	Setting up of fully equipped research development and training Centre	2002-03	50.00	50.00	50.00	A letter may go to Secretary Textiles, GoI in consolidated form for seeking UC due and WEMS updation.
30.	Madhya Pradesh Audyogik Kendra Vikas Nigam (MPAKVN)	Developing infrastructure Facilities at Pithampur (Indore) SEZ	2008-09	691.47	500.00	500.00	A letter may go to Chief Secretary, Madhya Pradesh for seeking UC due for Rs 250.00lac and progress report / WEMS updation.
31.	Government of Meghalaya	Construction of Work on Border Haats at Meghalaya	2010-11	158.00	79.00	79.00	Inaugurated last year. A letter may go to CS, Meghalaya for seeking UC due for Rs 79.00 lac and Progress report.
32.	Government of J&K	Setting up of common Effluent Plants(CETPs) in J&K at Industrial Growth	2008-09	641.55	320.00	320.00	A letter may go to CS, J&K for seeking progress report /WEMS updation.
33.	Indian Diamond Institute (IDI), Surat	City Centre of IDI, Surat	2007-08	1180.00	472.00	472.00	Completed/ Inaugurated. A letter may go for seeking UC Rs 128.36 lakhs /up-dation.

Sl. No	Agency	Project Name	Year	Total Cost	ASIDE Contribution	Fund Released	Expenditure / Physical Progress / EC Decision
34.	Himachal Pradesh State Industrial Development Corporation (HPSIDC)	Setting up of trade centre at Baddi, Dist Solan (HP)	2008-09	1081.00	540.00	540.00	A letter may go to CS, Himachal Pradesh for seeking UC due Rs 540.00 lac / WEMS status updation.
35.	Handloom Export Promotion Council (HEPC), Chennai	Setting up of Export facilitation Centre in Chennai	2002-03	45.00	33.00	33.00	A letter may go to Secretary Textiles, GoI / HEPC for seeking UC due for Rs 33.00 lac and WEMS updation.
36.	Government of West Bengal	Development of LCS at Phulbari	2008-09	1403.00	871.85	871.85	A letter may go to CS, West Bengal for seeking UC due for Rs 288.99 lac / Progress report.
37.	Government of Manipur	Completion of seven SLEPC approved projects -Moreh	2010-2011	1,053.28	363.66	363.66 (9.2.11)	UC Received. WEMS updation is being done.
38.	Government of Manipur	Setting up of Multi-Storied Market Complex, Moreh (Chandel District), Manipur	2010-2011	2,171.80	1,954.62	1,954.62	A letter may go for seeking UC due / WEMS updation.
39.	Government of Mizoram	Construction of Warehouse at Composite land Custom station at Mizoram	2009-10	236.00	216.00	216.00	A letter may go to CS, Mizoram for seeking Completion status / WEMS updation.
40.	M.P. State Electronics Development Corporations, Bhopal	Software Technology Park. at Gwalior, (MP)	2005-06	2,500.00	1,000.00	1,000.00	A letter may go to CS, MP for seeking Completion status / WEMS updation.

Sl. No	Agency	Project Name	Year	Total Cost	ASIDE Contribution	Fund Released	Expenditure / Physical Progress / EC Decision
41.	Sikkim Industrial Development and Investment Corporation Ltd., (SIDICO), Sikkim	Infrastructure Development at Nathula Border	2005-06	1644.17	1644.17	1644.17	A letter may go for seeking UC needed for Rs 808.93 lac / Progress report.
42.	Sikkim Industrial Development and Investment Corporation Ltd., (SIDICO), Sikkim	Border Trade Mart, Nathula	2008-09	850.00	850.00	850.00	A letter may go for seeking UC due for Rs 395.00 lac / Progress Report.
43.	SEEPZ SEZ	Generation of Energy by 100 Kwp Grid Solar Power Generating System at SEEPZ SEZ	2010-11	380.95	310.95	310.95 (30.11.10)	A letter may go for seeking UC due / Progress report.
44.	SEEPZ SEZ	Repairing of G & J Building No. II	2009-10	172.50	172.50	172.50	-do-

3.5 Surrender of fund

Sl. No	Agency	Project Name	Year	Total Cost /ASIDE Contribution	Fund Released	Expenditure reported	Remarks
1.	DC(SSSI)	Toy Design and Development Institute	2003-04	211.27 /211.27	136.27	Project cancelled. Rs 50.00lac surrendered.	A do letter may be put up to Secretary, MSME Department, GoI seeking Rs 86.27 lacs still pending with DC(SSSI).
2.	J&K SIDCO	Development of TFC at Salamabad and Chakan-da-bagh	2008-09	500.00	500.00	200.00	Refund of Rs 300.00lac may be sought.

3.6 Project of Post facto approval/information/Decision of EC on ASIDE:

3.6.1 Setting up of Spices Park at Guna, M.P.

The instant project approved by EC of ASIDE for assistance of Rs 1900.00lakhs against the total cost of Rs 4518.80 lakhs. Rs 5 Cr released during 2010-11 and 2011-12. The balance amount Rs 9 Cr released to Spices Board for instant project as per approval of CS. The above concurred by the Empowered Committee of ASIDE.

3.7 Meeting ended with thanks to the chair.

List of Participants for the Empowered Committee Meeting of ASIDE held on 17/08/2012 at 11.00 A.M. under the Chairmanship of Sh. S.R. Rao, Commerce Secretary in R.No. 141, Udyog Bhavan, New Delhi.

Sr. No.	Name of the participants	Designation/Organization
1.	Sh. Madhusudan Prasad	Additional Secretary
2.	Smt. Anita Agnihotri	AS&FA
3.	Sh. Ravi Capoor	Joint Secretary
4.	Sh. Anup Wadhawan	Joint Secretary
5.	Sh. D. S. Dhesi	Joint Secretary
6.	Sh. J. K. Dadoo	Joint Secretary
7.	Sh. Asit Tripathi	Joint Secretary
8.	Sh. Anurag Saxena	Joint Secretary
9.	Smt. Amrit Raj	Director (Finance)
10.	Smt. Indira Murthy	Director
11.	Smt. Sutapa Majumdar	Director, Planning Commission
12.	Sh. C. P. S. Bakshi	Development Commissioner, NSEZ
13.	Sh. Sanjeev Nandwani	Development Commissioner, FSEZ
14.	Sh. Mahinder Jain	Development Commissioner, KSEZ
15.	Sh. N.P.S. Monga	Development Commissioner, SEEPZ SEZ
16.	Sh. A.K. Bamba	Development Commissioner, MSEZ
17.	Sh. K. Naveen Reddy	ADC, VSEZ
18.	Ms. Sabyasaili Ray	ED, GJEPC
19.	Sh. Nirmal Barnecha	Convener, GJEPC
20.	Sh. K.K. Duggal	RD, GJEPC
21.	Smt. Leena Nair	Chairman, MPEDA
22.	Sh. P. Mohanasundram	Director , MPEDA
23.	Sh. Rajeev Lakhra	MD, FDDI
24.	Sh. Ajay Kumar	Secretary, FDDI
25.	Mr. P. Mara Pandiyan	Chairman, Mormugao Port Trust
26.	Sh. L. P. Barphungpa	Director (C&I), Government of Sikkim
27.	Ms. Sumita Pradhan	Dy. Secretary (C&I), Government of Sikkim
28.	Sh. H. S. Sharma	Sup. Engineer, SIDICO, Sikkim
29.	Sh. Puran Dawar	Regional Chairman, Northern, CLE
30.	Sh. D. Saalaimaraan	ED, CLE
31.	Sh. Sanjay Kumar	RD, CLE
32.	Sh. M. Shanmugam	Dy. Chief Engineer, Chennai Port Trust
33.	Sh. T.K. Doshi	Director, CWC
34.	Sh. R.N. Meena	Dy. GM, CWC
35.	Sh. P.M. Suresh Kumar	Secretary, Spices Board
36.	Sh. K. Jagannathan	Asst. Director, Spices Board
37.	Sh. G. Boriah	Director, Tea Development, Tea Board
38.	Sh. Santosh Kumar	Dy. Secretary, Infra Division, DoC
39.	Sh. M.S. Kalania	Under Secretary, Finance, DoC
40.	Sh. Ram Lakhan	Under Secretary, Infra Division, DoC
41.	Sh. D.K. Himanshu	Section Officer, States Cell(ASIDE Scheme), DoC
