


No. K-46012/11/2020-States Cell  
Government of India  
Ministry of Commerce & Industry  
Department of Commerce

Udyog Bhawan, New Delhi  
Dated 24<sup>th</sup> Feb, 2021

**Sub: 13<sup>th</sup> meeting of Empowered Committee(EC) on TIES – minutes - reg.**

The undersigned is directed to forward herewith the minutes of 13<sup>th</sup> meeting of the Empowered Committee of Trade Infrastructure for Export Scheme (TIES) held under the Chairmanship of Dr. Anup Wadhawan, Commerce Secretary, through video conference, on 09<sup>th</sup> Feb, 2021 for information and further necessary action.

Receipts of minutes may kindly be acknowledged.

  
(Shyam Lal)

Under Secretary to Govt. of India  
Tel No. 23062486, Extn. 520  
Email: shyam.lal-upsc@nic.in  
& moc\_states@nic.in

Encl: as above

To,  
All concerned Departments/Agencies  
(As per list enclosed)

Copy forwarded for information and necessary action to:

1. Secretary, Department for Promotion of Industry and Internal Trade (DPIIT), Udyog Bhawan, New Delhi [secy-ipp@nic.in]
2. Secretary, M/o Development of North East Region (DoNER), Vigyan Bhawan Annexe, New Delhi [secydoner@nic.in]
3. The Joint Secretary (NE) Room No.109-C, North Block, Ministry of Home Affairs, New Delhi. [jsne@mha.gov.in]
4. The Adviser(Industry) (Kind Attn.: Sh. Ishtiyaque Ahmed), R.No.239-A, NITI Aayog, Yojana Bhawan, New Delhi [ahmed.i@nic.in]

Copy forwarded for information and necessary action to:

1. PPS to CS
2. PPS to AS&FA/ DG(DGFT)/ AS(SC)/ JS(SKR)/ JS(DJ)/ JS(DNM)/ JS(NMT)/ JS(AK)/ EA(PM)/ EA(AS)
3. The Chairman, Airport Authority of India, Rajiv Gandhi Bhawan, Safdarjung Airport, New Delhi – 110003
4. The Secretary to the Govt. of Tripura, D/o Industries & Commerce, Shilpa Udyog Bhawan, Agartala, West Tripura
5. Smt. Vandana Aggarwal, Sr. Economic Advisor, M/o Civil Aviation [vaggarwal@gov.in]
6. Dr. Mandeep K. Bhandari, Jt. Secretary, M/o Health & FW [mandeep@ias.nic.in]
7. The Managing Director, Tamilnadu Trade Promotion Organisation (TNTPO), Chennai Trade Centre Complex, Mount Poonamallee Road, Nandambakkam, Chennai – 600 089
8. The Managing Director, Tripura Industrial Development Corporation Ltd, Khejurbagan, Agartala, West Tripura
9. The Director & CEO, Andhra Pradesh Medtech Zone Ltd. (AMTZ), Hill No. 2, IT Park, VSEZ, Madhurwada, Visakhapatnam-530 045
10. The Principal Director, Advanced Research School for Technology and Product Simulation, Central Institute of Plastics Engineering and Technology, TVK Industrial Estate, Guindy, Chennai – 600 032.
11. Sh. N. Thiagarajan, CFO and Company Secretary, HLL Medipark Ltd. II Floor, HLL Bhawan, 26/4 Tambaram Velachery Road, Pallikaranai, Chennai [thiagu@lifecarehll.com]
12. Sh. P. M. Suresh Kumar, Director (Mktg), Spices Board, Sugandha Bhawan, N.H. Bypass, P.B. No. 2277, Palarivattom P.O., Cochin – 682025 [dm.sb-ker@gov.in]
13. The Executive Director, Council for Leather Exports (CLE), CMDA Tower-II, 3rd Floor, Gandhi Irwin Bridge Road, Egmore, Chennai – 600 008 [edcle@cleindia.com]
14. The Managing Director, Jharkhand Industrial Infrastructural Development Corporation (JIIDCO), Ranchi, Jharkhand
15. The Managing Director, M.P. State Agriculture Marketing Board, 26, Arera Hills, Kissan Bhavan, Bhopal - 462004

**Minutes of the 13<sup>th</sup> meeting of Empowered Committee (EC) on 'Trade Infrastructure for Export Scheme (TIES)' held under the Chairmanship of Commerce Secretary on 09.02.2021 (Tuesday) at 12:30 PM .**

1. The 13th meeting of Empowered Committee (EC) on 'Trade Infrastructure for Export Scheme (TIES)' was held under the Chairmanship of Commerce Secretary on 09.02.2021 (Tuesday) at 12:30 PM both through online platform and physical meeting. The list of participants is at 'Annexure-I'.

2. The proposals received from various implementing agencies seeking TIES funding were examined with respect to their conformance to the TIES guidelines. A detailed presentation regarding the proposals was made by the Division before the Empowered Committee. In addition to the new proposals received under TIES, followings were also presented before the EC:

- Projects approved in principal in earlier EC meetings
- Projects seeking release of 2<sup>nd</sup> installments
- Delayed projects for review

**NEW PROPOSALS**

**3. Agenda Item No. 1**

***Proposal:*** Setting up of EMI/EMC Testing Laboratory for Medical Technology Sector

***Implementing Agency:*** HLL Medipark Ltd ( joint venture enterprise of Ministry of Health & Family Welfare, Govt of India and TIDCO, Government of Tamil Nadu)

***Project Cost:*** INR 24.12 crores.

- TIES share: INR 11.76 crores.
- 1<sup>st</sup> installment requested: INR 5.88 crores.

3.1 EC was apprised that the project envisages setting up of EMI/EMC Laboratory for medical technology sector. The project as a dedicated and integrated infrastructure facility with state of art facilities to meet the regulatory standards and compliances in the sector shall be a front runner in substantially enhancing the domestic manufacturing in the sector and thus reducing the import dependency for medical equipment and devices saving forex reserves. The proposal meets all compliances pertaining to TIES.

3.2 The representative of IA informed that the above project was earlier approved by 2nd EC on TIES in its meeting dt. 09.10.2017, with total project cost of Rs. 21.07 cr. and TIES share of Rs. 9.56 cr. 1st installment of Rs. 4.78 cr. was released during Nov 2017. However, since there was no progress on project due to management restructuring, the 10th EC in its meeting directed IA to return the amount already released for the project with interest with the proviso that IA may again approach the Department after completion of management restructuring, and resubmit a fresh proposal for grant under TIES for the project. IA complied to EC directions and returned the TIES grant, with accrued interest, to DoC during

July 2020. Now, they have resubmitted a fresh proposal.

3.3 The representative of IA informed EC that more than 80% of the financial support being sought under TIES is for acquiring equipments. EC directed IA to ensure compliance of General Financial Rules, 2017 in procurement of equipments for the projects. Furthermore, cost of the equipments must be arrived at in scientific manner. The representative of IA assured EC that due process as per GFR shall be followed in purchasing the equipments and rate reasonableness for equipment shall be ensured by open tendering process. Further, representative of IA informed that they are ready with tender and Land/Environment clearances. Also, they have hired KPMG as consultants to ensure rate reasonableness.

3.4. Representative from MoHFW informed that they support the proposal of HLL Life Care Limited and have already conveyed its recommendations. The JS(EP (Eng) also informed that they supported the proposal

**3.5 After deliberations, EC accorded approval for financial assistance of Rs. 11.76 Cr. for the project under TIES and recommended release of first installment of Rs. 5.88 cr.**

#### **4. Agenda Item No. 2**

***Proposal:*** Establishment of Spices Complex in Sikkim

***Implementing Agency:*** Spices Board

***Project Cost:*** INR 26.51 crores

- TIES share: INR 17.74 crores.
- 1st installment requested: INR 8.87 crores.

4.1 EC was informed that the Project proposal was considered by EC on TIES in its 2<sup>nd</sup> meeting held on 09.10.2017. However, EC decided to defer the project and directed IA to revise the proposal as it was observed that major portion of the proposed project cost is going towards creating building - Civil infrastructure.

4.2 The representative of IA informed that proposal has been revised on the advice of EC. In the earlier proposal the building cost was about Rs. 30 cr. which has now been cut down to Rs. 21 cr. Accordingly, EC inquired about the basis of such reduction and whether this reduction will result in compromise in quality of construction. The Director spices Board informed that office building proposed in the earlier proposal has been excluded in the present proposal due to which there has been reduction in the construction cost. During this revision, the CPWD, Gangtok inspected the project site, vetted the revised civil costs of the spice complex and recommended it. The CPWD in their vetting report mentioned that the project site is located in remote hilly terrain and in a heavy rainfall area, requiring substantial expenditure on earth cutting, leveling, retaining wall, etc. The undulating terrain did not allow going for integrated large buildings which would have saved cost. Further, representative of IA informed that land for the complex has been allotted in the name of Spice Board and presently the land is with the Board. The JS (Plantations) also mentioned that their division has recommended the proposal after due discussions and deliberations with Spices board on the cost elements.

4.3 The representative of IA submitted before the EC that it may not be feasible to reduce the

cost of the project further without compromising on the project requirements. Hence, requested that EC may consider according approval for the grant being sought under the scheme for the project.

4.4 The representative of MoCA informed EC that Spice Board can tie up with MoCA for air lifting the produce of Sikkim from Bagdogra and Guwahati airports under scheme “Operation Greens” in which freight subsidy is being given. Besides, land transportation subsidy for the produce from North East Region is also being given under the scheme.

**4.5 After deliberations, EC accorded approval for financial assistance of Rs. 17.74 Cr. for the project under TIES and recommended release of first installment of Rs. 8.87 cr. However, EC directed IA to submit a written justification w.r.t. the civil construction cost involved in establishment of the Spice Park. EC also directed the Joint Secretary [Plantations], DoC to monitor the progress of the project on regular basis.**

### **B. PROJECTS APPROVED IN-PRINCIPAL IN EARLIER EC MEETINGS**

#### **5. Agenda Item No.1**

**Proposal:** Design, construction and manufacturing Technetium 99m Generator (Medical radio-isotope)

**Implementing Agency:** AMTZ (Andhra Pradesh Medtech Zone Limited)

**Project Cost:** INR 28 crores.

- TIES share: INR 14 crores
- 1st installment requested: INR **7 crores**

#### **6. Agenda Item No.2**

**Proposal:** Establishment of centre for hollow fibre membrane extrusion for Hemodialysis

**Implementing Agency:** AMTZ (Andhra Pradesh Medtech Zone Limited)

**Project Cost:** INR 24 crores.

- TIES share: INR 12 crores
- 1st installment requested: INR **6 crores**

6.1 Both the projects were taken together by EC for consideration.

The projects were given in-principal approval by the EC in its meeting held on 15<sup>th</sup> July, 2019 subject to the vetting of the civil cost and cost of plant & machinery by government agency and submission of PMA site visit. PMA submitted the site visit report of the projects in August, 2019.

6.2 The representative of IA informed EC that Directorate of Radiation Safety(DRS), Department of Health, Government of Andhra Pradesh has signed MoU with AERB. By virtue of MoU, DRS is fully competent to do the vetting of the facilities using radio active

material. It was further informed that IA has signed a MoU with Homi Bhabha Cancer Hospital & Research Centre on 20.10.2020 to engage in building of a medical cyclotron.

6.3 The representative of IA informed that the upcoming facilities are Common Facilities Centres and will be used by various entities. It was mentioned that skeleton structure for both the projects has been erected and IA has already spent more than Rs. 6 crore. The grant being sought under the scheme would be utilized for purchasing the machineries/equipments for the projects.

6.4 EC directed IA to ensure that procurement of machineries/equipments for the projects be done as per General Financial Rules, 2017. Accordingly, representative of IA assured EC that equipments shall be purchased through open bidding process and as per GFR. EC directed IA to follow complete checks and norms as issued by AERB in implementation of the projects and ensure price reasonableness in procurement of equipments for the projects.

6.5 The representative of IA also requested EC to consider according in principle approval to another project – Scaling up of production of screening test kits for the COVID 19 - submitted for financial support under TIES. It was informed by the Division that the DPR has been sent to Ministry of Health and Family Welfare for comments. However, the comments of MoHFW are yet to be received. The representative of IA informed that the line ministry for COVID 19 testing kit is Department of Pharmaceuticals. EC remarked that since MoHFW is the nodal ministry for procurement and distribution of testing kits, their comments on the DPR are of prime importance. However, EC directed Division to take comments of Department of Pharmaceuticals also on the DPR. Further, EC directed Division to place the project for consideration alongwith the comments of MoHFW and Department of Pharmaceuticals in the next meeting.

**6.6 After deliberations, EC decided the following:-**

- **financial assistance of Rs. 14 Cr. for setting up Design, construction and manufacturing Technetium 99m Generator (Medical radio-isotope) under TIES is approved and release of first installment of Rs. 7 cr. is recommended.**
- **financial assistance of Rs. 12 Cr. for setting up Establishment of centre for hollow fibre membrane extrusion for Hemodialysis under TIES is approved and release of first instalment of Rs. 6 Cr is recommended.**

**C. PROJECTS SEEKING 2<sup>ND</sup> INSTALLMENT**

**7. Agenda Item No. 1**

***Proposal:*** Common Facilities Centre for Design, Prototype & Tool Room for Automobile, Aerospace and Engineering Clusters', **Chennai, Tamil Nadu**

***Implementing Agency:*** ARSTPS-CIPET

***Total project cost*** – INR 32 Cr

- Fund approved under TIES – INR 16 Cr

- 1<sup>st</sup> instalment and 1<sup>st</sup> tranche of 2<sup>nd</sup> instalments released under TIES – INR 8 Cr & INR 5 Cr. respectively.

7.1 EC was apprised that there has been a reduction in total project cost under TIES due to which the 2<sup>nd</sup> instalment of Rs. 8 cr. approved is to be reduced. It was informed by the Division that AMC charges and the component for Renovation of Building in the financial proposal for the project are not admissible under the scheme. Hence, the total TIES project cost of Rs. 32 crores stands reduced to Rs. 30.2739 cr. Accordingly, the TIES share is being revised from 16 cr. to Rs. 15.13 cr. It was informed that of the total revised TIES share, Rs. 13 cr. has already been released to IA.

**7.2 After deliberations, EC decided to reduce the TIES share from Rs. 16 cr. to Rs. 15.13 cr. and recommended the release of balance amount of Rs. 2.13 cr. to IA, subject to the verification that the matching amount of Rs 13 crs had been put in by the IA from other than TIES sources**

## **8. Agenda Item No. 2**

**Proposal:** Creation of additional ZLD capacity in VISHTEC CETP, Tamil Nadu

**Implementing Agency:** CLE

**Total project cost – INR 18.64 Cr**

- Fund approved under TIES – INR 7.02 Cr
- 1<sup>st</sup> instalment released under TIES – INR 2.25 cr.
- 2<sup>nd</sup> Installment sought – INR 1 cr.

8.1 EC was apprised by the Division that the project was approved under ASIDE (Central) Scheme with total cost of Rs. 18.64 cr. and ASIDE share of Rs. 9.32 cr. Accordingly, 1st instalment of Rs 2.30 Cr under ASIDE was released during May 2016. However, ASIDE (Central Component) Scheme was completely discontinued w.e.f. FY 2017-18. As a special case, the above project had been considered by EC on TIES in its 8th meeting held on 15/03/2019 and approved a TIES share of Rs. 7.02 crore for completion of the project to avoid it languishing. An amount of Rs. 2.25 crore as 1st instalment had also been released under TIES for the project during April 2019. The Utilization Certificate for the amount of Rs. 2.25 crore has been submitted by IA.

8.2 ED CLE informed that the SPV has further made a contribution of Rs. 1 cr. as part contribution, out of its balance contribution of Rs. 4.77 cr. due. Accordingly, CLE has now requested release of matching Rs. 1 cr. under TIES. The ED CLE mentioned that primarily due to delay on account of remittance of SPV contribution, the project is being delayed. Hence, CLE is also seeking extension of time for completion of the project till 31.03.2022.

**8.3 After deliberations, EC directed the CLE to monitor the project very closely and on it's specific recommendations agreed to approve the release of 2<sup>nd</sup> instalment of Rs. 1 cr for the project and granted extension of time for**

**completion for the project till 31.3.2022. However any further infusion of funds would also be pari-passu to the SPV's own contribution being satisfactorily made. CLE must monitor the project.**

**D. Delayed Projects for review**

**9. Agenda Item No. 1**

***Proposal:*** Common Facility Centre in Melvisharam, Tamil Nadu

***Implementing Agency:*** CLE

***Total project cost*** – INR 24.68 Cr

- Fund approved under TIES – INR 4.84 Cr
- 1<sup>st</sup> released under TIES – INR 2.42 Cr .

9.1 EC was informed that the project is delayed by 14 months from the base timeline. The representative of IA informed EC that due to COVID-19 pandemic and its adverse effect on the leather industry, and also due to the difficulty being faced by the SPV VISHTAN in remitting the industry contribution and project re-structuring exercise, the project is being delayed. Accordingly, the representative of IA requested EC for extension of time for completion of the CFC project till 31.03.2022.

**9.2 After deliberations, EC granted extension of time for completion for the project till 31.3.2022. EC also directed IA to expedite the contribution of industry for the project. CLE was requested to monitor this project also very closely and in case the SPV contribution does not come in a time bound manner CLE may recommend appropriate course of action for recovery.**

**10. Agenda Item No. 2**

***Proposal:*** Expansion of Chennai Trade Centre, Tamil Nadu

***Implementing Agency:*** TNTPO, Chennai

***Total project cost*** – INR 288.16 Cr

- Fund approved under TIES – INR 20.00 Cr
- 1<sup>st</sup> installment released under TIES –Rs. 10 crores.

10.1 EC was informed that the project is delayed by 13 months from the base timeline. It was informed that the Utilization Certificate for the amount of Rs. 10 crores released to the IA as 1<sup>st</sup> installment under TIES has been received.

10.2 The MD TNTPO informed EC that the current physical progress and financial progress in the project is 8% and 9% respectively. It was mentioned that Rs. 25 crores has been spent



till date on the project. EC remarked that the stated progress achieved does not commensurate with the money spent on the project till now. Therefore, IA should justify the progress made in the project and its parri passu contribution. Accordingly, EC directed IA to submit a detailed report about the progress in the project to the Department alongwith the latest pictures of the project within one month. Unless the project achieves satisfactory progress in the next quarter, it may be brought up before the EC for an appropriate decision

10.3. Further, the representative of IA informed EC that the issue of metro connectivity with the upcoming facility has been sorted out with the Government of Tamil Nadu and a metro station is planned near the facility.

### 11. Agenda Item No. 3

**Proposal:** Construction of World Trade Centre Ranchi

**Implementing Agency:** Jharkhand Industrial Infrastructure Development Corporation (JIIDCO)

**Total project cost** – INR 44.60 Cr

- Fund approved under TIES – INR 19.61 Cr
- 1<sup>st</sup> Installment released under TIES – INR 9.8 Cr

11.1 EC was informed that the project is delayed by 6 months from the base timeline. There is no physical progress and financial progress in the project.

11.2 The Representative of IA informed EC that out of all its proposals for setting up international convention centres in the state, the State Government accords priority to Ranchi for setting up of an international trade convention centre as being a state capital with airport and Rail connectivity, international events can be planned here. It was mentioned that due to change in government in Jharkhand and COVID 19 situation the project has been delayed. Further, the delay has caused due to non availability of land for the project. It has informed that Urban Development Department of the State has agreed in principle to allot the land for the project. It was assured by the representative of IA that the land availability issue will be sorted out within a month's time. Accordingly, the representative of IA requested EC to grant one year extension to complete the project.

### 11.3 After deliberation, EC decided the following:-

- IA to ensure that land for the project is available within the next three month's time and a progress report be submitted by IA with specific timelines for completion. In case the progress remains unsatisfactory, the case may be brought up before the EC for recovery of the amount already released.**
- IA to submit revised PERT chart for the project within next three months.**
- IA to consult ITPO and AMTZ, Vishakapatnam, within the next one month to plan better utilization and benefit from their experience.**

### 12. Agenda Item No. 4

**Proposal:** Establishment of Integrated Cargo Terminal (ICT) at Imphal International Airport, Imphal, Manipur

**Implementing Agency:** Airport Authority of India

**Total project cost – INR 16.20 Cr**

- Fund approved under TIES – INR 11.92 Cr
- 1<sup>st</sup> Installment released under TIES – INR 6 Cr

12.1 EC was informed that the project has been delayed by 8 months from the base timeline. The physical and financial progress in the project as reported by IA are 50% and 39% respectively. The expected date of completion of the project as reported by IA is March, 2021.

12.2 . The representative of IA informed EC that the work was in standstill from December, 2019 to September, 2020 due to dispute between MANIDCO, an agency of Government of Manipur and contracting agency. The agency resumed the work from October, 2020 after resolution of dispute.

12.3 The representative of MoCA informed EC that Rs. 6.36 crores has been disbursed for the project and payment of Rs. 3 cr. is about to be released. It was informed that the completion date for the project has been further revised to 21<sup>st</sup> May, 2021 due to difficulty in availability of local labour. EC was informed that IA has not submitted the Utilization certificate for the 1<sup>st</sup> installment released under TIES.

**12.4 After deliberations, EC remarked that AAI is the IA for the project, therefore, it should own up the project. EC directed IA to ensure that quality, timely execution & other aspects of the project should be taken care of and project is completed without any further delay. Also, EC directed IA to submit UC for TIES grant.**

### 13. Agenda Item No. 5

**Proposal:** Upgradation of infrastructure at LCS Muhurighat, Belonia, South Tripura

**Implementing Agency:** Tripura Industrial Development Corporation Ltd.

**Total project cost – INR 16.85 Cr**

- Fund approved under TIES – INR 12.29 Cr
- 1<sup>st</sup> Installment released under TIES – INR 6.15 Cr

13.1 EC was informed that the project has been delayed by 20 months from the base timeline and there is no financial and physical progress. It was informed that due to objection by Bangladesh Border Guard to the construction activities within 150 yards of the Indo-Bangla Border, the project could not be progressed.

**13.2 After deliberations, EC directed Joint Secretary [FT(SA)], DoC to take up the matter with his counterparts in Ministry of Home Affairs and MEA. In case, the issue is likely to be unresolved for a while then he may inform the IA and IA**

**to immediately surrender the amount of grant to the Department.**

**14. Agenda Item No. 6**

**Proposal:** Establishment of post-harvest, management, storage and market facility (hub) for Pomegranate at Khargone, Dist. Savavad, Madhya Pradesh

**Implementing Agency:** M.P. State Agri Marketing Board

**Total project cost** – INR 8.27 Cr

- Fund approved under TIES – INR 3.60 Cr
- 1<sup>st</sup> Installment released is yet to be released.

14.1 EC was informed that the project was approved by EC on TIES in its 8<sup>th</sup> meeting held on 15<sup>th</sup> March, 2019. However, the 1<sup>st</sup> installment of TIES share could not be released to the IA as the requisite documents for release of funds were not submitted by IA despite repeated reminders.

14.2 The representative of IA informed EC that initial tender for selecting the contracting agency was cancelled and re-tendering has been done. The last date for submission of tender is 18<sup>th</sup> February, 2021. It was mentioned that by next month the contracting agency for the project will be selected.

**14.2 After deliberation, EC directed IA to convey their consent to implement the project and to submit the requisite documents to the Department to process the release of 1<sup>st</sup> installment of the TIES grant.**

\*\*\*\*\*

**Annexure-I****List of Participants in the 13<sup>th</sup> Empowered Committee Meeting (virtual) on TIES held on 09.02.2021 under the Chairmanship of Shri AnupWadhawan, Commerce Secretary**

	<b>Name &amp; Designation</b>	<b>Organisation</b>
<b><u>Department of Commerce:</u></b>		
1.	Shri AnupWadhawan, CS	In Chair
2.	Shri Amit Yadav, DG, DGFT	DoC
3.	Shri. Shashank Priya, AS&FA	DoC
4.	Shri Sanjay Chadha, AS	DoC
5.	Shri Diwakar Nath Misra, JS	DoC
6.	Shri Amitabh Kumar, JS	DoC
7.	Dr. Srikar K. Reddy, JS	DoC
8.	Smt Nidhi Mani Tripathy, JS	DoC
9.	Smt. Renu Lata, Director	DoC
10.	Shri Shyam Lal, US	DoC
11.	Shri Rohit Kumar, DD	DoC
<b><u>Other Ministries/Departments/Organizations:</u></b>		
12.	Dr. Mandeep K. Bhandari, JS	M/o Health & FW
13.	Shri Rajiv Wadhawan, Director	M/o Health & FW
14.	Shri Ishtiyaque Ahmed, Adviser(Industry)	NITI Aayog
15.	Smt. Vandana Aggarwal, Sr. EA	M/o Civil Aviation
16.	Ms. Mamta Shankar, EA	M/o DoNER
<b><u>Implementing/Proposing Agency:</u></b>		
17.	Shri R. Selvam, ED	CLE
18.	Shri V. Arun Roy, Spl. Secretary, Industry Deptt, Govt. of Tamil Nadu	CEO, HLL Medipark Ltd.
19.	Shri Jitender Sharma, MD	AMTZ
20.	Shri B. Ravi, Director & Head	CIPET-ARSTPS

21.	Smt V. R. Subbulaxmi, MD	TNTPO
22.	Shri Jitendra Kumar Singh, Director(Industries)	Govt. of Jharkhand
23.	Shri Sanjay Kumar Sahu, GM, SWS	Government of Jharkhand
24.	Shri Rajesh Kumar Das	OSD to TIDC Ltd
25.	Shri S. Basha, DGM	Cargo NER
26.	Shri S. Ravindra, COO	HLL Medipark Ltd.
27.	Shri P. M. Suresh Kumar, Director(Marketing)	Spices Board
28.	Ms. Priyanka Das, Managing Director	MP State Agri Marketing Board